

83


BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Description	Details	Remarks
1	Name of Work	Providing Timer switches to electrical street light installation at Ward No:14 ✓	
2	Estimate Cost	3.50 Lakhs ✓	
3	Administrative Approved No and Date	JC/DZ/AS/698/12-13 Dtd:18.02.2013 ✓	
4	Technical sanction No. and Date	EE(Ele)/DZ/TS/34/12-13 Dtd:20.02.2013. ✓	
5	Job Code No. and P Code No.	014-13-000052 ✓	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE(Ele)/DZ/TN/GN/01/2013-14 Dtd:17.08.2013. The Vijayavani and Times of India Dtd:18.08.2013. e-tendering ✓	
8	Tender Approved Details	Tender approval Committee Note :06/10/2013 ✓	
9	Work Order No and Date	EE(Ele)/DZ/W.O/04/13-14 Dtd:12.12.2013 ✓	
10	Stipulation time of Completion	30 Days ✓	
11	Actual Date of Commencement	12.12.2013	
12	Actual Date of Completion	11.01.2014 ✓	
13	Delay if any	Nil	
14	Reason for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verified	Enclosed	
18	Date of Inspection	29.01.2016 ✓	
19	MB No. and Page No.	MB No. 1091/12-13 ✓ Page No. 109074 to 109078 ✓	
20	BR No. and Date	22/14-15 Dtd:30.06.2014 ✓	

72

21	Section officer	Sri Jnayneshwar, A.E	
22	Sub Division Office	Sri K Nagesh , AEE (Electrical) Electrical Sub Division.	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	


 Executive Engineer (Ele)
 Bruhat Bangalore Mahanagara Palike
 EC - North Zone


 29/1/16